

CN Milton Logistics Hub - IAAC Construction Schedule

	2025						2026																		
ID	Task / Activity Name	Jan	Feb	Mar	Apr	Мау	Jun	Inf	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
P1	Phase 1																								
P1-A	Site preparation - mobilization/internal delination of work areas, access routes																								
P1-B	Select Phase 1 vegetation removal																								
P1-C	CN owned building removal and mitigation																								
P1-D	Installation of select mitigative earthern berms																								
P1-E	Excavation for storm water management (Pond 1)																								
P1-F	Excavation for storm water management (Pond 2)																								
P1-G	Habitat enhancements and new dry channel for Indian Creek																								
P1-H	Habitat enhancements and new dry channel for Tributary A																								
P1-I	Diversion of Indian Creek into new channel																								
P1-J	Diversion of Tributary A into new channel																							\bot	
P1-K	Installation of temporary track for existing mainline tracks																							$\perp \perp$	
P1-M	Sun Canadian pipeline relocation																								
P2	Phase 2																								
P2-A	Select Phase 2 vegetation removal																								
P2-B	Grading, drainage, ditches for SWM systems and mainline culverts replacements																								
P2-C	Utility installation and connection																								
P2-D	Pole relocation																								
P2-E	Lower Base Line grade separation																								
P2-F	Onsite truck access road and overpass																								
P2-G	Installation of mainline tracks between Britannia Road and Derry Road																								
P2-H	Realignment of the mainline tracks between Lower Base Line and Britannia Road																						$\perp \perp$		
P2-I	Construction of administration and maintenance garage (including charging stations)																								
P2-J	Installation of service tracks and pad tracks																								
P2-K	Installation of mainline turnouts and connecting to new mainline tracks																								
Р3	Phase 3																								
P3-A	Connection of service tracks and pad tracks to mainline tracks																								
Р3-В	Paving of terminal, employee parking, storage pad, and all connecting driveways																								\Box
P3-C	Installation of gates, bollards, pavement markings, signage, and related works																								
P3-D	Activation of stormwater management ponds																								
Р3-Е	Demobilization																								
R	Restriction Windows																								
R-A	In-water works in Indian Creek, Tributary A and Tributary C																								
R-B	Vegetation clearing (Nesting birds / migratory bird habitat)																								
R-C	Flood light limitations (limitations on night-time use during migratory bird window)																								