

CN Milton Logistics Hub - IAAC Construction Schedule

			2022										Т	2023											2024								
ID	Task / Activity Name	Dec	Jan	Feb		May	lun	Jul	Aug	Sept	Oct	Νον	Dec	Jan -	Feb	Anr	May	lun	Jul	Aug	Sept	Oct	Νον	Dec	Feb	Mar	Apr	May	Jun	In ,	Aug	Japr Oct	Nov
P1	Phase 1																																
P1-A	Site preparation - mobilization/internal delination of work areas, access routes																																\Box
P1-B	Select Phase 1 vegetation removal																																
P1-C	CN owned building removal and mitigation																																
P1-D	Installation of select mitigative earthern berms																														-		
P1-E	Excavation for storm water management (Pond 1)																																
P1-F	Excavation for storm water management (Pond 2)																																
P1-G	Habitat enhancements and new dry channel for Indian Creek																															+	
P1-H	Habitat enhancements and new dry channel for Tributary A																															+	
P1-I	Diversion of Indian Creek into new channel																															+-	
P1-J	Diversion of Tributary A into new channel																														_	+	+
Р1-К	Installation of temporary track for existing mainline tracks																														_	+	+-
P1-M	Sun Canadian pipeline relocation																															+	—
P2	Phase 2																															+	—
P2-A	Select Phase 2 vegetation removal																															+	
Р2-В	Grading, drainage, ditches for SWM systems and mainline culverts replacements																																
P2-C	Utility installation and connection																																
P2-D	Pole relocation																																
Р2-Е	Lower Base Line grade separation																																
P2-F	Onsite truck access road and overpass																																
P2-G	Installation of mainline tracks between Britannia Road and Derry Road																															\rightarrow	
P2-H	Realignment of the mainline tracks between Lower Base Line and Britannia Road																																
P2-I	Construction of administration and maintenance garage (including charging stations)																																
P2-J	Installation of service tracks and pad tracks																															\perp	
Р2-К	Installation of mainline turnouts and connecting to new mainline tracks																																
P3	Phase 3																																
P3-A	Connection of service tracks and pad tracks to mainline tracks																																
РЗ-В	Paving of terminal, employee parking, storage pad, and all connecting driveways																																
P3-C	Installation of gates, bollards, pavement markings, signage, and related works																																
P3-D	Demobilization																																
R	Restriction Windows																																
R-A	In-water works in Indian Creek, Tributary A and Tributary C																																
R-B	Vegetation clearing (Nesting birds / migratory bird habitat)																									<u> </u>							┛┛
R-C	Flood light limitations (limitations on night-time use during migratory bird window)																																